

Baker Chapel United Methodist Church Rebuild Project in the Evansville District of the South Indiana Conference

CONSTRUCTION ACTIVITY SCHEDULE

DATES	ACTIVITY
Aug 7 - 11	Cut & Fill
Aug 14 - 18	Cut & Fill
Aug 21 - 25	Cut & Fill, footings
Aug 28 – Sept 1	Footings, masonry foundation, floor slab, rough-in plumbing (underground)
Sept 4 – 8	Masonry foundation, floor slab, rough-in plumbing (underground)
Sept 11 – 15	Floor slab, rough framing
Sept 18 – 22	Rough framing
Sept 25 – 29	Rough framing, rough-in electrical
Oct 2 – 6	Rough framing, rough-in electrical
Oct 9 – 13	Rough framing, roofing, split-face masonry, rough-in plumbing (above ground), rough-in electrical
Oct 16 – 20	Rough framing, roofing, split-face masonry, rough-in plumbing (above ground), rough-in electrical, HVAC, audio/video
Oct 23 – 27	Roofing, insulation, split-face masonry, exterior siding, rough-in plumbing (above ground), rough-in electrical, service installation, HVAC, audio/video
Oct 30 – Nov 3	Insulation, split-face masonry, exterior siding, site electrical, service installation, HVAC, audio/video
Nov 6 – 10	Insulation, drywall, exterior siding, site electrical, service installation, HVAC
Nov 13 – 17	Drywall, exterior siding, soffits/gutters, exterior drainage, site electrical, HVAC
Nov 20 – 24	Drywall, exterior siding, soffits/gutters, exterior drainage, parking lots, HVAC
Nov 27 – Dec 1	Drywall, soffits/gutters, exterior drainage, parking lots
Dec 4 – 8	Drywall, priming/painting, soffits/gutters, exterior concrete, parking lots
Dec 11 – 15	Drywall, priming/painting, exterior concrete, parking lots
Dec 18 – 22	Priming/painting, acoustical ceiling, exterior concrete
Dec 25 – 29	Priming/painting, acoustical ceiling
Jan 1 – 5	Acoustical ceiling
Jan 8 – 12	Acoustical ceiling
Jan 15 – 19	Acoustical ceiling, finish carpentry, finish electrical
Jan 22 – 26	Finish carpentry, finish electrical
Jan 29 – Feb 2	Finish carpentry, finish electrical
Feb 5 – Feb 9	Finish carpentry, finish electrical
Feb 12 – 16	Finish carpentry, finish electrical
Feb 19 – 23	Finish carpentry, finish electrical
Feb 26 – Mar 2	Finish carpentry, finish electrical
Mar 5 – 9	Priming/painting, finish carpentry, finish plumbing, finish electrical, HVAC
Mar 12 – 16	Priming/painting, finish carpentry, floor coverings, finish plumbing, Finish electrical, HVAC
Mar 19 – 23	Priming/painting, acoustical ceiling, finish carpentry, floor covering, Finish plumbing, finish electrical, HVAC, audio/video, backfill/landscape
Mar 26 – 30	Priming/painting, acoustical ceiling, finish carpentry, floor coverings, Finish electrical, HVAC, audio/video, backfill/landscape
Apr 2 – 6	Finish carpentry, floor coverings, audio/video, backfill/landscape
Apr 9 – 13	Finish carpentry, backfill/landscaping